### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### Scope of the Project

The Red Line Extension Project (the Project) is a planned 5.5-mile heavy rail extension to the existing Red Line Dan Ryan branch on Chicago's Far South Side from the present 95th Street Terminal to the 130th Street area. The Project plans to operate heavy rail rapid transit service on an elevated structure from approximately 95th Street to 118th Street, where it transitions to an atgrade profile and then continues at grade before terminating near 130th Street. The 103rd Street, 111th Street, and Michigan Avenue stations will be elevated, and the 130th Street station will be at-grade. The Project includes four stations, parking facilities with approximately 1,200 spaces, new traction power substations, a new railyard and maintenance shop near 120th Street, and the purchase of 78 rail cars.


Service is planned to operate 24 hours per day, seven days per week with trains every three to six minutes during weekday peak periods, every seven to eight minutes during weekday off-peak periods, every eight to 15 minutes during weekday evenings, and every seven to 15 minutes on weekends. The forecasted ridership on the Project, using current year inputs of population and employment, is 36,400 daily linked trips. This number is expected to grow to 41,500 daily linked trips by the horizon year of 2040.

The capital cost of the Project is estimated to be \$5,750,004,647 in year-of-expenditure (YOE) dollars. CTA is seeking \$1,973,978,348 (34.3 percent) in Section 5309 Capital Investment Grants (CIG) funds. The Revenue Service Date is August 5, 2031.

#### **Attachment 1A**

#### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### **Project Vicinity Map**



#### **Attachment 1B**

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### **Project Location Map**







### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### **Project Description**

#### **Narrative Description:**

The Red Line Extension Project (the Project) is a planned 5.5-mile heavy rail extension to the existing Red Line Dan Ryan branch on Chicago's Far South Side from the present 95th Street Terminal to the 130th Street area. The Project plans to operate heavy rail rapid transit service on an elevated structure from approximately 95th Street to 118th Street, where it transitions to an atgrade profile and then continues at grade before terminating near 130th Street. The 103rd Street, 111th Street, and Michigan Avenue stations will be elevated, and the 130th Street station will be at-grade. The Project includes four stations, parking facilities with approximately 1,200 spaces, new traction power substations, a new railyard and maintenance shop near 120th Street, and the purchase of 78 rail cars.

Service is planned to operate 24 hours per day, seven days per week with trains every three to six minutes during weekday peak periods, every seven to eight minutes during weekday off-peak periods, every eight to 15 minutes during weekday evenings, and every seven to 15 minutes on weekends. The forecasted ridership on the Project, using current year inputs of population and employment, is 36,400 daily linked trips. This number is expected to grow to 41,500 daily linked trips by the horizon year of 2040.

#### **Project Description by Standard Cost Category:**

The following descriptions follow the Federal Transit Administration (FTA) Standard Cost Categories (SCC) for construction. These SCCs are the basis for the Baseline Cost Estimate and the Baseline Schedule contained in Attachments 3 and 4, respectively.

#### SCC 10 - GUIDEWAY AND TRACK ELEMENTS

The Guideway SCC includes all the civil and structural costs directly associated with construction of the guideway structures, roadbed, and pavement or track.

#### 10.01 Guideway: At-Grade Exclusive Right-of-Way

1.58 miles of at-grade guideway, primarily from the yard to the terminal station and from 95th Street station to the retained fill.

#### 10.04 Guideway: Aerial Structure

3.76 miles of aerial structure carrying two tracks from south of the existing 95th/Dan Ryan station to south of the crossing over Metra/CN, adjacent to the 120th Street Yard and Shop. This aerial structure separates the Project guideway from Interstate 57, various railroads, and multiple city streets.

#### 10.08 Guideway: Retained Cut or Fill

At the transitions between structure and at-grade, the inclines will be supported by retained fill. The total of the two retained fill sections are 0.11 miles.

#### 10.09 Track: Direct Fixation

All track on the aerial structure (3.76 miles) is direct fixation.

#### 10.11 Track: Ballasted

Track at-grade (1.58 miles) and on retained fill (0.11 miles) is ballasted (total of 1.69 miles).

#### 10.12 Track: Special (Switches, Turnouts)

There are four groupings of special trackwork on the Project. At the transition from the existing Red Line, two turnouts and a diamond crossover are used. Near the 111th Street station platform, the emergency crossover is a diamond configuration. At the terminal station, a diamond configuration is used (allowing movement from one track to another). Finally, the yard leads include crossovers and turnouts.

#### SCC 20 - STATIONS, STOPS, TERMINALS, INTERMODAL

The Stations SCC includes construction costs for four station platforms, platform fixtures, canopies, and passenger amenities, along with costs for vertical circulation (elevators, escalators, and stairs) to the platform where necessary.

#### 20.01 At-Grade Station, Stop, Shelter, Mall, Terminal, Platform

One station including station house, platform, paid and unpaid passenger areas, back-of-house operations, and all other stations appurtenances.

#### 20.02 Aerial Station, Stop, Shelter, Mall, Terminal, Platform

Three stations including station house, platform, vertical circulation (not applicable at the 130th Street station), paid and unpaid passenger areas, back-of-house operations, and all other stations appurtenances.

#### 20.06 Automobile Parking Multi-Story Structure

At the 130th Street station, a four-story, above-grade parking structure with approximately 620 spaces.

#### 20.07 Elevators, Escalators

The 103rd Street, 111th Street, and Michigan Avenue stations have both elevators (meeting ADA requirements) and escalators. The 130th Street station will not feature elevators or escalators but will meet ADA requirements.

#### SCC 30 - SUPPORT FACILITIES: YARDS, SHOPS, ADMINISTRATION BUILDINGS

The Support Facilities SCC includes the capital costs of maintenance and railcar storage for the Project.

#### **30.03 Heavy Maintenance Facility**

The Project includes a new, modern maintenance facility for the railcars. This facility includes inspection and maintenance bays, wheel truing, a railcar washer, and a railcar interior care track

(for cleaning and care of the interior of the railcars). The shop also includes support areas including parts room, loading docks, locker rooms, supervisory offices, and other required appurtenances. The shop also supports the yard master office.

#### 30.05 Yard and Yard Track

The Project includes a railcar storage yard, adjacent to and connected to the shop, where overnight and midday storage of railcars takes place. The yard includes all features such as storage tracks, lead tracks, turnouts, and switches.

#### SCC 40 – SITEWORK AND SPECIAL CONDITIONS

The Sitework and Special Conditions SCC includes estimated costs for all other construction elements that were not accounted for in the Guideway, Stations, Support Facilities, or Systems categories.

#### 40.01 Demolition, Clearing, Earthwork

Scope of work primarily includes demolition of occupied buildings on acquired parcels which are in the path of the alignment. Clearing mainly includes the retained earth and at-grade portions of the Project but also includes station areas, parking facilities, traction power substations, and drainage facilities. Earthwork mainly includes the yard and at-grade track areas, the shop, the traction power substations (due to the vaults), stations (for elevator and escalator pits), and for drainage basins.

#### 40.02 Site Utilities and Utility Relocation

Utility work includes both relocation of existing utilities that interfere with project components (e.g., relocation of an 8-inch watermain that obstructs a series of proposed caissons) and the installation of services to the various facilities (stations, traction power substations, and shop).

#### 40.03 Hazardous Materials, Contaminated Soil Removal/Mitigation, Ground Water Treatments

The soil management plan (supported by field investigations and soil/groundwater sampling) is informing cost estimate quantities for various contaminated soil removals. Some areas have minimal soil removal (e.g., caisson drilling) while other areas have more extensive excavation with soil disposal (e.g., shop basement).

**40.04 Environmental Mitigation, e.g., Wetlands, Historic/Archaeologic, Parks** Environmental mitigation scope includes soil remediation of Beaubien Woods for the Forest Preserves of Cook County.

#### 40.05 Site Structures Including Retaining Walls, Sound Walls

Retaining walls associated with the track support are included in SCC 10. This SCC category only includes the structures associated with the bridge carrying 130th Street over the Project tracks (as the terminal tracks approach the 130th Street station).

#### 40.06 Pedestrian/Bike Access and Landscaping

Each station includes improvements to pedestrian access as well as landscaping. (Some of the landscaping, particularly at surface parking lots, is required by local ordinance.) At the 130th Street station, this category includes a portion of multiuse (bike) trail associated with the station.

### 40.07 Automobile, bus, and van access, including roads, traffic signals and signs, parking lots, and pavement markings

Surface parking lots and the kiss-and-ride facility at the 103rd Street (approx. 225 parking spaces), 111th Street (approx. 175 parking spaces), Michigan Avenue (approx. 180 parking spaces) and 130th Street (approx. 620 spaces among structure and lot) stations are included in this category. Additionally, this category includes the relocation of alleys (as applicable), construction of cul-de-sacs (to prevent the dead-end of streets from being under the aerial structure, and relocating Cottage Grove Avenue outside the footprint of the yard facility. At the 111th Street station, this also includes the new (half-block long) accessway on the east side of Agape Community Center.

#### 40.08 Temporary Facilities and Other Indirect Costs During Construction

This category mainly includes staging, laydown, and construction administration areas. At the connection to the existing Red Line, temporary elements include traction power cables necessary for operations during construction and cut-over. Maintenance of traffic costs are included in this category.

#### SCC 50 - SYSTEMS

The Systems SCC includes capital costs for many elements, including train control signals, communication systems, central control hardware and software, traction power systems substations, underground duct-banks, fare collection, grade crossing protection, and roadway traffic signal systems.

#### 50.01 Train Control and Signals

This category includes all the mainline (including yard leads off the mainline) train control signal components, from wayside equipment to the relay houses.

#### 50.02 Traffic Signals and Crossing Protection

Traffic signal work is limited on this project and includes one new signalized intersection, several signal timing modifications, and installation of a mid-block crossing warning light system. This category also includes the modification of at-grade railroad crossing devices at the applicable crossings. (These are entirely roadway and pedestrian crossing of nearby freight rail tracks, not the crossing of CTA tracks.)

#### **50.03 Traction Power Supply Substations**

Five traction power substations are proposed with the Project, including the yard substation.

#### 50.04 Traction Power Distribution: Catenary and Third Rail

The CTA rail system uses third-rail distribution. This cost category includes the third-rail power sections as well as feeder cables and additional negative return (where applicable).

#### 50.05 Communications

Communications includes all Supervisory Control and Data Acquisition (SCADA) the fiber optic backbone, closed-circuit television (CCTV), radio, phone, communication rooms (back-of-office at stations), and other technology associated with communications and security.

#### 50.06 Fare Collection System and Equipment

Each station will have fare gates and fare vending consistent with the entire CTA system. The current system is Ventra, and fare payment is allowed with Ventra card, mobile device, or bank cards allowing the "tap and pay" feature.

#### 50.07 Central Control

The CTA rail system already has a 24-hour-a-day, 365-day-a-year control center. This cost category includes the connection of the systems along the extension to this control center.

#### SCC 60 – RIGHT-OF-WAY (ROW), LAND, EXISTING IMPROVEMENTS

The Right of Way SCC includes costs for acquisition and any applicable relocation costs for right of way needed for construction and operation of the Project.

#### 60.01 Purchase or Lease of Real Estate

Real estate is required throughout the corridor for the alignment, stations (with station-area features), traction power substations, and the shop and yard.

#### 60.02 Relocation of Existing Households and Businesses

As per the Uniform Act, those properties with owners or renters will be relocated.

#### **SCC 70 - VEHICLES**

The Vehicles SCC includes costs for commuter rail vehicles and spare parts.

#### 70.02 Heavy Rail

A total of 78 railcars to support the operating plan including spares.

#### **70.07 Spare Parts**

Spare parts associated with the purchase of railcars.

#### SCC 80 - PROFESSIONAL SERVICES

Estimates for CTA and major contract consultants are based on a detailed staffing plan that aligns with the Project Management Capacity and Capability Plan (MCCP), available under separate cover.

#### **80.01 Project Development**

Project Development phase services including NEPA and Preliminary Engineering

#### 80.02 Engineering

This subcategory includes engineering services for the Project.

#### 80.03 Project Management for Design and Construction

Program Management through the Design and Construction phases

#### 80.04 Construction Administration and Management

Construction Management during the Construction phase (including a portion of the Procurement phase)

#### 80.05 Professional Liability and other Non-Construction Insurance

Reflects owner-controlled insurances cost.

#### 80.06 Legal; Permits; Review Fees by Other Agencies, Cities, Etc.

Includes costs for third party reviews.

#### 80.08 Start Up

Start-up cost includes operator training on the extension and all safety-security and other certification taking place after Contractor turn-over of the facility to CTA prior to revenue operations.

#### SCC 90 - UNALLOCATED CONTINGENCY

This SCC includes Project contingency not specifically allocated to an individual cost category.

#### **SCC 100 - FINANCE CHARGES**

This category includes finance charges for the Project.

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois Baseline Cost Estimate

Table 1 – BCE by Standard Cost Category

	YOE Dollars Total (\$)	
10 GUIDEWA	AY & TRACK ELEMENTS (5.45 Route Miles)	655,453,890
10.01	Guideway: At-grade exclusive right-of-way	49,175,031
10.04		442,575,283
10.08		30,883,659
10.09	Track: Direct fixation	79,067,998
10.11	Track: Ballasted	29,439,663
10.12	Track: Special (switches, turnouts)	17,690,200
10.13	Track: Vibration and noise dampening	6,622,055
20 STATIONS	S, STOPS, TERMINALS, INTERMODAL (4 Stations)	581,865,665
20.01	At-grade station, stop, shelter, mall, terminal, platform	130,653,113
20.02	Aerial station, stop, shelter, mall, terminal, platform	391.959.337
20.06	Automobile parking multi-story structure	29,999,979
20.07		29,253,236
30 SUPPORT	FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	312,546,290
30.02	Light Maintenance Facility	1,643,682
30.03	Heavy Maintenance Facility	160,778,986
30.05	Yard and Yard Track	150,123,622
40 SITEWOR	K & SPECIAL CONDITIONS	567,819,452
40.01	Demolition, Clearing, Earthwork	129,115,507
40.02	Site Utilities, Utility Relocation	56,776,112
40.03	Haz. mat'l, contam'd soil removal/mitig. ground water treatments	153,336,346
40.04	Environmental mitigation, e.g., wetlands, historic/arch, parks	7,433,359
40.06	Pedestrian / bike access and accommodation, landscaping	11,578,559
40.07	Automobile, bus, van accessways including roads, parking lots	63,999,555
40.08	Temporary Facilities and other indirect costs during construction	145,580,014
50 SYSTEMS		738,465,391
50.01	Train control and signals	330,313,299
50.02	Traffic signals and crossing protection	9,006,883
50.03	Traction power supply: substations	224,172,552
50.04	Traction power distribution: catenary and third rail	130,358,177
50.05	Communications	23,527,187
50.06	Fare collection system and equipment	17,008,624
50.07	Central Control	4,078,669

Table 1 – BCE by Standard Cost Category

	Applicable Line Items Only	YOE Dollars Total (\$)
Construction	Subtotal (10 - 50)	2,856,150,687
60 ROW, LA	ND, EXISTING IMPROVEMENTS	116,019,157
60.01	Purchase or lease of real estate	103,038,708
60.02	Relocation of existing households and businesses	12,980,449
70 VEHICLE	S (78 Cars)	322,695,107
70.02	Heavy Rail	306,560,352
70.07	Spare parts	16,134,755
80 PROFESSIONAL SERVICES (applies to Cats. 10-50)		1,236,555,888
80.01 Project Development		52,010,036
80.02 Engineering		656,711,381
80.03 Project Management for Design and Construction		261,659,726
80.04   Construction Administration & Management		206,691,401
80.06	Legal; Permits; Review Fees by other agencies, cities, etc.	39,118,681
80.08	Start up	20,364,663
Subtotal (10 - 80)		4,531,420,840
90 UNALLOC	CATED CONTINGENCY	745,176,579
Subtotal (10 -	90)	5,276,597,420
100 FINANCI	E CHARGES	473,407,227
Total Project	Cost (10 - 100)	5,750,004,647

## Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

# **Baseline Cost Estimate**

Table 2 - Inflated Cost to Year of Expenditure

	Base Year	Base Year	Base Year	Inflation	YOE Dollars
	Dollars w/o	Dollars	Dollars	Factor	TOTAL (S)
	Contingency (\$)	Allocated	TOTAL (\$)		
		Contingency (S)			
10 GUIDEWAY & TRACK ELEMENTS (5.45 route miles)	598,652,351	0	598,652,351	1.0949	655,453,890
20 STATIONS, STOPS, TERMINALS, INTERMODAL (4)	523,840,536	764,537	524,605,073	1.1091	581,865,665
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	228,158,424	51,595,407	279,753,832	1.1172	312,546,290
40 SITEWORK & SPECIAL CONDITIONS	476,968,119	49,355,885	526,324,004	1.0788	567,819,452
50 SYSTEMS	633,233,488	12,798,812	646,032,300	1.1431	738,465,391
60 ROW, LAND, EXISTING IMPROVEMENTS	88,777,585	31,674,944	120,452,529	0.9632	116,019,157
70 VEHICLES (78 rail-cars)	268,253,294	13,412,665	281,665,959	1.1457	322,695,107
80 PROFESSIONAL SERVICES	1,094,880,447	44,220,945	1,139,101,392	1.0856	1,236,555,888
90 UNALLOCATED CONTINGENCY			638,680,486	1.1667	745,176,579
100 FINANCE CHARGES			402,933,662	1.1749	473,407,227
Total Project Cost (10 - 100)			5,158,201,589	1.1147	5,750,004,647

## Page 2 of 21

# Attachment 3

## Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

# **Baseline Cost Estimate**

Table 3 – Baseline Cost Estimate by Funding Source	Total Project	Federal 5309 CIG	Federal Other in	Local in YOE
	Cost in YOE	in YOE Dollars	YOE Dollars	Dollars
	Dollars			
10 GUIDEWAY & TRACK ELEMENTS (5.45 route miles)	\$655,453,890	\$232,997,104	\$16,434,351	\$406,022,435
20 STATIONS, STOPS, TERMINALS, INTERMODAL (4)	\$581,865,665	\$206,838,371	\$14,589,256	\$360,438,038
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	\$312,546,290	\$111,102,217	\$7,836,547	\$193,607,525
40 SITEWORK & SPECIAL CONDITIONS	\$567,819,452	\$201,845,301	\$14,237,072	\$351,737,079
50 SYSTEMS	\$738,465,391	\$262,505,571	\$18,515,718	\$457,444,102
60 ROW, LAND, EXISTING IMPROVEMENTS	\$116,019,157	\$13,826,889	\$975,274	\$101,216,994
70 VEHICLES (78)	\$322,695,107	\$143,146,972	\$10,096,811	\$169,451,324
80 PROFESSIONAL SERVICES (applies to Cats. 10-50)	\$1,236,555,888	\$405,914,133	\$30,580,980	\$800,060,775
90 UNALLOCATED CONTINGENCY	\$745,176,579	\$264,891,227	\$18,683,990	\$461,601,363
100 FINANCE CHARGES	\$473,407,227	\$130,910,563	80	\$342,496,664
Total Project Cost (10 - 100)	\$5,750,004,647	\$1,973,978,348	\$131,950,000	\$3,644,076,299

Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

**Baseline Cost Estimate** 

Table 4 - Sources of Federal Funding and Matching Share Ratios

	Costs Attributed to	Federal/ Local	All Eodorol Eurole	I ocel Emple
	Source of Funds	Matching Ratio	All reueral runus	Local Funds
Federal 5309 New Starts	\$5,585,504,647	35.34%	\$1,973,978,348	\$3,611,526,299
Congestion Mitigation and Air Quality (CMAQ)	\$37,500,000	80.00%	\$30,000,000	\$7,500,000
Carbon Reduction Program (CRP)	\$125,000,000	%00.08	\$100,000,000	\$25,000,000
HUD Community Project Funding	\$1,500,000	100.00%	\$1,500,000	\$0
FTA Areas of Persistent Poverty	\$500,000	%00.06	\$450,000	\$50,000
Total	\$5,750,004,647		\$2,105,928,348	\$3,644,076,299
Overall Federal Share of Project	ject		36.62%	
New Starts Share of Project	t	( Set _ 10 & N S M	34.33%	

## Page 4 of 21

# Attachment 3A

Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

# Project Budget

	AND,	SCOPE AND ACTIVITY DESCRIPTION									i	
Scope /	ALI Code	Scope and Activity Line Item Descriptions	Ĝ	Section 530	Section 5309 FTA New Starts CIG Funds	ts CIG Funds	Œ	Federal Other	<u>.</u>	:	Project Totals	
			Total Federal	al Federal	Local	Total	Federal	Local	Total	Federal	Local	Total
14010 14	40110	14010 140110 GUIDEWAY & TRACK ELEMENTS S.	5.45 38.05%	5% 232,997,104	402,401,290	635,398,393	16,434,351	3,621,145	20,055,496	249,431,455	406,022,435	655,453,890
14020 14	10220	14020 140220 STATIONS, STOPS, TERMINALS, INTERMODAL	4 38.05%	5% 206,838,371	357,223,441	564,061,812	14,589,256	3,214,597	17,803,853	221,427,627	360,438,038	581.865,665
14030 14	10330	14030 140330 SUPPORT FACILITIES, YARDS, SHOPS, ADMIN. BLDGS.	38.05%	5% 111,102,217	191,880,820	302,983,037	7,836,547	1,726,705	9,563,252	118.938.765	193,607,525	312,546,290
14040 14	10440	14040 140440 SITEWORK & SPECIAL CONDITIONS	38.05%	5% 201.845.301	348,600,082	550,445,384	14,237,072	3,136,997	17,374,069	216,082,374	351,737,079	567.819,452
14050 14	10550	14050 140550 SYSTEMS	38.05%	5% 262,505,571	453,364,348	715,869,919	18,515,718	4,079,754	22,595,472	281,021,289	457,444,102	738,465,391
14060 14	10660	140660 ROW, LAND, EXISTING IMPROVEMENTS	12.76%	13,826,889	100,314,282	114,141,171	975,274	902,712	1,877,986	14,802,163	101,216,994	116,019,157
14070		VEHICLES	78 47.49%	9% 143,146,972	167,940,059	311,087,031	10,096,811	1,511,266	11,608,076	153,243,783	169,451,324	322,695,107
14080 14	10880	14080 140880 PROFESSIONAL SERVICES	35.30%	3% 405,914,133	792,925,366	1,198,839,499	30,580,980	7,135,409	37,716,389	436,495,114	800,060,775	1,236,555,888
14090 14	06601	14090 140990 UNALLOCATED CONTINGENCY	38.05%	5% 264,891,227	457,484,533	722,375,759	18,683,990	4,116,830	22,800,820	283,575,216	461,601,363	745,176,579
14100 14	11010	14100 141010 FINANCE CHARGES	27.65%	5% 130,910,563	339,442,079	470,352,642	•	3,054,585	3,054,585	130,910,563	342,496,664	473,407,227
Total Pro	) ject (	Total Project Cost (SCC 10 - 100)	36.6	36.62% 1,973,978,348 3,611,576,299 5,585,554,647 131,950,000 32,500,000 164,450,000 2,105,928,348 3,644,076,299 5,750,004,647	8 3,611,576,299	5,585,554,647	131,950,000	32,500,000	164,450,000	2,105,928,348	3,644,076,299	5,750,004,647

## Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

# **Baseline Schedule**

	Start Date	End Date	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032
10 GUIDEWAY & TRACK ELEMENTS	12/13/24	62/81/40													
20 STATIONS, STOPS, TERMINALS, INTERMODAL	01:02:26	12/13/28													
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	05/22/26	12/20/29													
40 STTEWORK & SPECIAL CONDITIONS	10:07/24	07/23/29													
50 SYSTEMS	08/26/26	07/31/29													
60 ROW, LAND, EXISTING IMPROVEMENTS	01/14/20	05/23/25													
70 VEHICLES	01/04/27	06/29/29													
80 PROFESSIONAL SERVICES (applies to Cats. 10-50)	07/01/19	02/28/31													
90 UNALLOCATED CONTINGENCY	10:02/24	02.28/31													
100 FINANCE CHARGES	06:01/24	12/01/30													
FFGA REVENUE OPERATIONS (with Contingency)	08/05/31	08/05/31													
CLOSEOUT	16/90/30	03/02/32													

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### **Related Documents and Grants**

#### I. Prior Grants (Not included in the FFGA)

Project Number	Federal Amount	Funding Source	Purpose
IL-2023-042	\$450,000	Areas of Persistent Poverty	Development and Implementation of Locally Led Engagement Plan

#### **II.** Related Documents

Milestone	Date
Selection of Locally Preferred Alternative (LPA)	August 12, 2009
Adoption of LPA into financially constrained Regional Long-Range Transportation Plan	October 1, 2010
Selection of Preferred Alignment	January 26, 2018
Entry into New Starts Project Development	December 15, 2020
NEPA Completion - Receipt of a Record of Decision (ROD)	August 12, 2022
Approval of Project Development Extension Request	November 30, 2022
FTA Approval of Entry into Engineering	August 28, 2023
NEPA Reevaluation due to Yard Shop Relocation	March 25, 2024
NEPA Reevaluation due to scope changes during contract procurement	October 3, 2024
Revenue Service Date	August 5, 2031

#### III. FFGA Grant History (Grants Under the FFGA)

Project Number	Federal Amount	Funding Source	Purpose
N/A	N/A	N/A	N/A

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### Schedule of Federal Funds

Section 30005 of the Infrastructure Investment and Jobs Act (IIJA) (Pub. L. 117-58; November 15, 2021) authorizes FTA to award Federal Capital Investment Grants (CIG) Program funds for design and construction of the Red Line Extension Project (the Project). In accordance with the Federal transit law at 49 U.S.C. Chapter 53 and FTA Circular 5200.1A, Full Funding Grant Agreements Guidance (December 5, 2002), by the execution of this Agreement the Government is limiting its commitment to provide CIG funding for the Project to those funds that have been or may be appropriated during the term of IIJA and subsequent authorizations. The Government and the Grantee recognize, however, that the period of time necessary to complete the Project may extend beyond the IIJA, as evidenced below and by Attachment 4 of this Agreement (Baseline Schedule).

Currently, the Government and the Grantee anticipate that the CIG funds will be provided for the Project as follows:

### Proposed Schedule of Federal Funds (Based on Federal Fiscal Year of Appropriation)

Fiscal Year	Section 5309 New Starts Funds	Other Federal Funding	State/Local Funding	Total
FY 2024 and prior	\$746,000,000	\$31,950,000	\$251,170,974	\$1,029,120,974
FY 2025	\$350,000,000	\$0	\$153,233,106	\$503,233,106
FY 2026	\$350,000,000	\$40,000,000	\$264,154,067	\$654,154,067
FY 2027	\$132,000,000	\$15,000,000	\$964,759,462	\$1,111,759,462
FY 2028	\$132,000,000	\$45,000,000	\$1,125,767,996	\$1,302,767,996
FY 2029	\$132,000,000	\$0	\$617,002,745	\$749,002,745
FY 2030	\$131,978,348	\$0	\$191,989,386	\$323,967,734
FY 2031	\$0	\$0	\$75,998,563	\$75,998,563
Total	\$1,973,978,348	\$131,950,000	\$3,644,076,299	\$5,750,004,647

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### Measures to Mitigate Environmental Impacts

In accordance with National Environmental Policy Act (NEPA) requirements, the combined Final Environmental Impact Statement, Record of Decision (combined Final EIS/ROD), and Section 4(f) Evaluation for the Project was signed by the Federal Transit Administration (FTA) on July 28, 2022, and published on August 12, 2022. The combined Final EIS/ROD documents the evaluation of the impacts and benefits of the Preferred Alignment in comparison to the No Build Alternative, includes corresponding public and agency coordination, and establishes final mitigation measures to address any environmental impacts to the surrounding community. In 2023, the Project's combined Final EIS/ROD received the Outstanding Achievement Award for Excellence in Environmental Document Preparation from the FTA.

After the signing of the Project's combined Final EIS/ROD, a NEPA re-evaluation was undertaken in early 2024 due to refinements to the location of the 120th Street Yard and Shop. CTA received concurrence from FTA on March 25, 2024, that the modifications described in the NEPA re-evaluation will not result in no new impacts to the environment, that appropriate measures have been incorporated into the project to mitigate the impacts of the changes where needed, and that the findings of the signed combined Final EIS/ROD and Section 4(f) Evaluation published on August 12, 2022, remain in effect and valid.

An additional NEPA re-evaluation was completed for the Project due to refinements from contractor negotiations as part of CTA's Design-Build procurement process, specifically during the Best and Final Offer stage, as well as a displacement type change to two real estate parcels. On October 9, 2024, FTA provided concurrence that these refinements will not result in new significant, or potentially significant, environmental impacts, and therefore the findings of the signed combined Final EIS/ROD and Section 4(f) Evaluation published on August 12, 2022, remain in effect and valid.

The Mitigation Plan for the Project is available in the ROD as Attachment A: Commitments and Mitigation Summary.

CTA understands that these mitigation measures may not be substantially changed or eliminated from the Project except by FTA's written consent. CTA will ensure the mitigation commitments are implemented in accordance with the Final EIS/ROD. CTA has established a tracker to monitor the implementation of mitigation commitments during final design and construction of the Project.

<sup>&</sup>lt;sup>1</sup> Accessible at: https://www.transitchicago.com/rle/finaleis/

### Chicago Transit Authority (CTA) Red Line Extension Project Chicago, Illinois

#### Information Collection and Analysis Plan

The CTA will conduct an Information Collection and Analysis Plan for the Red Line Extension Project to assess the consistency between the predicted Project characteristics and performance and actual Project characteristics and performance. CTA will collect and analyze information to document actual outcomes of the Project, evaluate the accuracy of forecasts prepared during the development of the Project, and identify any lessons learned that may be useful to future projects.

#### I. Information

CTA will assemble information on five key characteristics of the Project and its associated transit services in addition to information on the current public transportation system regarding transit services levels and ridership patterns:

- 1. <u>Project scope</u>: The physical components of the Project, including environmental mitigation and other related elements;
- 2. <u>Capital cost</u>: The total Project capital costs in constant dollars, formatted in FTA's Standard Cost Categories, and annual expenditures in year-of-expenditure dollars;
- 3. <u>Transit service levels</u>: The service levels of the Project and feeder bus services;
- 4. Operation and maintenance (O&M) costs: O&M costs for the Project and the transit system as a whole;
- 5. <u>Ridership</u>: Trips on the Project, in the Project corridor, and on the transit system as a whole; and

CTA has also elected to document the following supporting characteristic:

Access to jobs: Estimates the Project's impact on the number of newly accessible jobs within an hour commute of the Project Area. This analysis will estimate the increase in the number of jobs accessible via transit after the completion of the Project as compared with the No-Build scenario.

#### II. Milestones

CTA will assemble documentation at four Project milestones: two decision milestones during development of the Project to document predicted outcomes, as well as before and after Project

opening to document actual conditions and outcomes. At each milestone, the CTA will archive the assembled information, data, and documentation and provide to FTA a copy of the archive.

- 1. <u>Predicted Outcomes at Entry into Engineering</u>: Assembly, documentation, and archiving of the predicted outcomes on all six characteristics of the Project at the point when CTA requested FTA approval for Entry into Engineering;
- 2. <u>Predicted Outcomes at the Full Funding Grant Agreement</u>: Assembly, documentation, and archiving of the predicted outcomes on all six characteristics of the Project at the signing of the FFGA and an analysis of any significant differences in the predicted outcomes compared to the predictions at Entry into Engineering;
- 3. <u>Actual Conditions Before Project Opening</u>: Collection, documentation, and archiving of data on existing transit services, O&M costs, transit ridership, and access to jobs immediately prior to any significant changes in transit service levels caused by the opening of the Project; and
- 4. <u>Actual Conditions After Project Opening</u>: Collection, documentation, and archiving of data on the actual outcomes of the Project on all six characteristics for two years after the start of service, and analysis of any significant differences in the actual conditions after Project opening compared to predictions at FFGA or actual conditions before Project opening.

#### Ill. Final Report

Within 36 months after Project opening, CTA will complete a final report that (1) documents the actual outcomes of the Project on all six characteristics and (2) analyzes the accuracy of predictions of those outcomes that were prepared during the Project's development. The body of the final report will highlight findings, conclusions, and lessons learned. To support the findings and conclusions, CTA will include appendices to document the detailed analysis of each Project outcome.

#### IV. Coordination with FTA

CTA will maintain communication with FTA on progress in implementing the plan and provide opportunities for early review and for commenting on draft products. CTA must obtain approval in advance of any changes in the scope or schedule for the plan approved by FTA.